



# TOWN OF YEMASSEE DUCT SEALING CERTIFICATE

Town of Yemassee  
Attn: Administration Department  
101 Town Cir  
Yemassee, SC 29945-3363  
(843) 589-2565 Ext. 3  
<http://www.townofyemassee.org>

Duct Sealing Certificate Due before Final Inspection					
<b>Permit Number:</b>					
Contractor Name:			Owner Name:		
Address:			Address:		
Phone:			Phone:		
Location of Work:					
The duct tightness was tested by the above referenced contractor.					
<b>CFM25 per 100 ft2 of Conditioned Floor Area = CFM25 x 100/Conditioned Floor Area Served</b>					
<b>If all ducts are not located within conditioned space, builder must verify that either the post construction duct leakage to outdoors (PCO) is <math>\leq 8</math> cfm/100 ft2, the post construction total duct leakage (PCT) is <math>\leq 12</math> cfm/100 ft2. The Rough-In total leakage shall be <math>\leq 6</math> cfm/100 ft2 of conditioned floor area, if air handler is not installed at the time of test the total leakage shall be <math>\leq 4</math> cfm/100 ft2 of conditioned floor area. State which method was used to conduct the duct tightness test: duct blower (DB), modified blower door subtraction method (MBDS), or automated multipoint blower door (AMBD).</b>					
<b>Table</b>					
System	Method (DB, MBDS, AMBD)	Test (PCO, PCT, RIT)	CFM25	Area Served (ft2)	Test Result
1					
2					
3					
<b>Certification</b>					
The Contractor hereby certifies the above referenced duct tightness test was done in accordance with the specification established by the 2009 International Energy Conservation Code Section 403.					
_____		_____		_____	
Print name		Signature of Mechanical Contr/authorized agent		Date	